



**Government of the People's Republic of Bangladesh**  
**Local Government of Engineering Department**  
**Annual Procurement Plan for FY 2022-2023**

**Name of Project : Cyclone Ampan & Flood Damage Rural Road Infrastructure Rehab. Project (CAFDRIRP)**

**Budget: Development**

**District: Barguna**

**CONSOLIDATED ANNUAL PROCUREMENT PLAN**

**Category of Procurement : Works**

Package No.	Description of Procurement Package Works	Qty.	Unit	Procurement Method and Type Package Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakhs (In BDT)	Time Code for Process	Advertise Prequal (if applicable)	Invite/Advise Tender/Proposal	Tender/Proposal Opening	Tender/Proposal Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	16	17	18	19
CAFDRIRP/Barguna/ UNR/W-01/ 2020-21	Rehabilitation of Chowara U.P. office- Amtali GC Road From Ch.00- 2015m under Amtali Upazila. Road ID No: 504093028	km	2.02	OSTETM (e-GP)	HOPE (CELGED)	GoB	96.91	Planned of Dates		18-03-21	15-04-21	29-04-21	06-05-21	13-05-21	10-06-21	84	10-06-22
								Plan of Days		0	28	14	7	7	28	84	365
								Actual Days		05-04-21	06-05-21	12-07-21	15-07-21	15-07-21	10-08-21	125	25-04-22
CAFDRIRP/Barguna/ UNR/W-02/ 2020-22	Rehabilitation of Sakharua Bus Stand (RHD)- Atharogasia Union Office Road via Chawla Bazar & Athargoisa H/S Road From Ch.00- 3000m under Amtali	Km	3.00	OSTETM (e-GP)	HOPE (CELGED)	GoB	168.38	Planned of Dates		14-07-21	28-07-21	11-08-21	18-08-21	25-08-21	22-09-21	70	22-09-22
								Plan of Days		0	14	14	7	7	28	70	365
								Actual Days		27-02-22	21-03-22	06-04-22	20-04-22	21-04-22	14-05-22	77	
CAFDRIRP/Barguna/ UZR/W-03/ 2022-23	Rehabilitation of Amtali Mahishkata R&H-Kalagacia Kaserhat GC via Gulishakhali Bazar. (Road ID: 504092010)	Km	14.85	OTM (e-GP)	HOPE (CELGED)	GoB	1485.00	Planned of Dates		02-12-21	01-01-22	16-01-22	31-01-22	07-02-22	21-02-22	08-03-22	14-09-22
								Plan of Days		0	28	43	57	65	79	93	365
								Actual Days									
CAFDRIRP/Barguna/ UNR/W-04/ 2022-23	Rehabilitation of Chowra U.P. office-Amtali GC Road. (Road ID: 504093028)	Km	6.75	OTM (e-GP)	HOPE (CELGED)	GoB	675.00	Planned of Dates		02-12-21	01-01-22	16-01-22	31-01-22	07-02-22	21-02-22	08-03-22	14-09-22
								Plan of Days		0	28	43	57	65	79	93	271
								Actual Days									
CAFDRIRP/Barguna/ UNR/W-05/ 2022-23	Rehabilitation of Amtali Bus stand(RHD)-Haldia UP via Jolekhar Sluice gate (Road ID: 504093008)	Km	5.00	OTM (e-GP)	HOPE (CELGED)	GoB	500.00	Planned of Dates		02-12-21	01-01-22	16-01-22	31-01-22	07-02-22	21-02-22	08-03-22	14-09-22
								Plan of Days		0	28	43	57	65	79	93	271
								Actual Days									
CAFDRIRP/Barguna/ UNR/W-06/ 2022-23	Rehabilitation of Khekuani Bazar-Haridrabaria DKS Dhakile Madrasa via Gulishakhali Bazar&Abdul Gini Dhakile Madrasa. (Road ID: 504094054)	Km	10.40	OTM (e-GP)	HOPE (CELGED)	GoB	1040.00	Planned of Dates		02-12-21	01-01-22	16-01-22	31-01-22	07-02-22	21-02-22	08-03-22	14-09-22
								Plan of Days		0	28	43	57	65	79	93	365
								Actual Days									
CAFDRIRP/Barguna/ UNR/W-07/ 2022-23	Rehabilitation of Hosnabad UPC-Mokamia Launchghat Bazar. (Road ID: 504473005)	Km	6.65	OTM (e-GP)	HOPE (CELGED)	GoB	665.00	Planned of Dates		02-12-21	01-01-22	16-01-22	31-01-22	07-02-22	21-02-22	08-03-22	14-09-22
								Plan of Days		0	28	43	57	65	79	93	271

								Actual Days										
CAFDRIRP/Barguna/ UNR/W-07/ 2022-23	Rehabilitation of Nachnapara UP (RHD)- Taluker Charduani Hat via Napiter Kheyaghat. (Road ID: 504853013)	Km	8.50	OTM	(e-GP)	HOPE (CE.LGED)	GoB	850.00	Planned of Dates	02-12-21	01-01-22	16-01-22	31-01-22	07-02-22	21-02-22	08-03-22	14-09-22	
									Plan of Days	0	28	43	57	65	79	93	271	
									Actual Days									
CAFDRIRP/Barguna/ UNR/W-08/ 2022-23	Rehabilitation of Charduani UP-Tengra Bazar. (Road ID: 504853005)	Km	5.00	OTM	(e-GP)	HOPE (CE.LGED)	GoB	500.00	Planned of Dates	02-12-21	01-01-22	16-01-22	31-01-22	07-02-22	21-02-22	08-03-22	14-09-22	
									Plan of Days	0	28	43	57	65	79	93	271	
									Actual Days									
5980.29																		